BRUHAT BANGALORE MAHANAGARA PALIKE

Name Of Work:-Improvements to park at Bhuvaneshwari nagara MCECHS Layout MS Ramaiah North city and Shabarinagara ward no 6

Agency:-Technical Manager (west),KRIDL,BBMP Bangalore

MEASUREMENT SHEET Bill N0:-Final

Measurements Taken On:- 6/2/2018

S.NO	Description of item's	Unit	No	Measurements L	B	D	Qty	Remarks
Item No-02	KSRB 14.6-1: Providing and laying heavy duty cobble stones 75mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries complete as per specifications. Specification No. KBS P.NO.101.I.NO.14.7							
	Path Way	sqm						
	North side:-Main Gate To East Side Path Way		1	1.75	3.70		6.48	
			1	6.60	2.55		16.83	
			1	2.70	4.05		10.94	
			1	23.60	2.50		59.00	
			1	18.50	2.50		46.25	
	Sitting Bench Portion		2	2.30	1.60		7.36	
			1	2.30	1.75		4.03	
	East side		1	30.00	2.50		75.00	
			1	30.00	2.50		75.00	
			1	3.20	2.50		8.00	
			1	30.00	2.50		75.00	
			1	20.60	2.50		51.50	
	Sitting Bench Portion		7	2.30	1.60		25.76	
	South Side		1	30.00	2.50		75.00	
			1	19.50	2.50		48.75	
			1	4.50	2.50		11.25	
	Sitting Bench Portion		4	2.30	1.50		13.80	
	West side Ayyappa Swamy Temple Road side		1	30.00	2.50		75.00	
			1	24.80	2.50		62.00	
			1	30.00	2.50		75.00	
			1	19.20	2.50		48.00	
	Sitting Bench Portion		4	2.30	1.60		14.72	
	West side path way to Gazeeb		1	12.10	1.35		16.34	
	West Side Gazeeb to Path Way		1	25.70	1.58		40.61	
	Temple Front		1	23.00	3.50		80.50	
			1	9.00	4.50		40.50	
	Main Gate To Temple		1	30.00	2.30		69.00	
			1	19.90	2.30		45.77	
					Total Qty		**1177.37**	

checked.
7/2/18

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore
Contractor,s Representative

Assistant Engineer
Project Sub Division

Assistant Executive Engineer
Project Sub Division

Asst. Executive Enginee
Project Division
Yelahanka Zone
Bangalore